

Metal lockers final inspection checklist

Metal lockers final inspection is where the punch list is either short or expensive. This checklist walks the finished work the way an owner or AHJ will see it: devices on, systems running, everything labeled. Each item gets the photo that closes it instead of reopening it. Work is commonly verified against manufacturer's published instructions. Confirm the edition your authority having jurisdiction has adopted.

Who runs it: The locker installer with the GC's superintendent, walking the set run before the owner's walk. When: After lockers and benches are set and anchored, before turnover and before the room is put into use.

Set and alignment

- ☐ Lockers plumb, level and aligned as a run
Units plumb and level, faces in a straight line, tops and bases aligned across the bank, gaps even and fillers fit clean at the ends. 1 photo required

Anchorage

- ☐ Lockers and benches anchored to wall and floor
Anti-tip wall anchors into backing and floor anchors set per the manufacturer, benches secured, no run relying on weight alone to stand. 2 photos required

Doors and latches

- ☐ Every door and latch operates cleanly
Doors swing free without binding, latches and handles engage and hold, hooks and shelves secure, no racked units catching the doors. 1 photo required