

Toilet partitions and accessories final inspection checklist

Toilet partitions and accessories final inspection is where the punch list is either short or expensive. This checklist walks the finished work the way an owner or AHJ will see it: devices on, systems running, everything labeled. Each item gets the photo that closes it instead of reopening it. Work is commonly verified against the applicable building code, manufacturer's published instructions. Confirm the edition your authority having jurisdiction has adopted.

Who runs it: The accessories installer with the GC's superintendent, walking each finished restroom before turnover. When: After partitions and accessories are installed, before the owner's walk and before the restrooms are released.

Partitions

- ☐ **Panels and pilasters plumb and aligned**
Pilasters plumb, panels level and consistent sightlines down the run, floor clearances even under each panel. 2 photos required
- ☐ **Doors swing correctly with hardware working**
Door swing per the layout, hinges gravity-set as required, latch, strike and occupancy indicator engaging without forcing. 2 photos required

Accessories and grab bars

- ☐ **Accessories mounted at required heights**
Dispensers, mirrors, the seat cover holder and the folding seat set at the required mounting heights and reach ranges for the room. 2 photos required
- ☐ **Grab-bar anchorage pull-checked**
Each grab bar pulled by hand at the ends and center, solid to the wall with no give at the flanges or movement in the blocking. 2 photos required

Accessible clearances

- ☐ **Accessible-stall clearances observed**
Clear floor space, stall width and the door approach at the accessible stall checked against the layout, nothing mounted into the clearance. 2 photos required