

Who runs it: The carpenter or the accessories installer marking blocking, with the GC's superintendent releasing each restroom before drywall or tile covers the wall. When: After framing and before drywall or tile, once the accessory and partition layout is set so blocking lands where each item will actually mount.

☐ **Backing set for panel and pilaster anchor points**
Solid blocking at wall-mount panel brackets and pilaster wall attachments, located to the partition layout for this room. 2 photos required

- ☐ **Grab-bar backing verified against mounting heights**
Continuous backing behind the rear and side grab-bar runs, checked against the required mounting heights and the fixture centerline. 2 photos required
- ☐ **Backing present for each mounted accessory**
Blocking confirmed for dispensers, the seat cover holder, mirrors, the folding seat and any other wall-mounted accessory before close-in. 2 photos required