

Who runs it: The GC's superintendent with the framing foreman, walking finished walls before the next trade takes over. When: After framing is complete on an area and before board, cladding or ceiling grid starts, so alignment problems don't get built into the finishes.

☐ Walls plumb, straight and in plane

☐ Ceilings and soffits level and to layout

Openings and connections

- ☐ Openings framed to the correct rough size and reinforced

☐ All connections complete and tight

Stud-to-track, bridging and structural connections fully fastened with nothing left loose at corners, intersections or crew hand-off lines.