

Dimension stone cladding punch checklist

Dimension stone cladding punch is where small misses become callbacks after the crew has demobilized. This checklist walks the finished work the way the owner and the next trade will see it, with the photo that closes each item instead of a note that reopens it. Work is commonly verified against the applicable building code, manufacturer's published instructions. Confirm the edition your authority having jurisdiction has adopted.

Who runs it: The stone setter on a repair callback, or the GC's superintendent clearing cladding punch items before scaffold is released for good. When: During closeout, after other trades have worked the base of the wall and after final cleaning reveals chips, smears and open joints.

Chip and edge repair

- ☐ Chipped or damaged faces repaired to match
Each chip and open corner located and photographed in context, patched with matched material or the panel swapped, wide shot confirming the repair disappears from viewing distance. 2 photos required

Joint and sealant callbacks

- ☐ Open or failed joints re-pointed and re-sealed
Cracked pointing and pulled sealant cut out and redone, movement joints confirmed still open and working after the repair. 2 photos required

Staining and loose panels

- ☐ Staining lifted and hollow panels resolved before signoff
Residual staining cleaned, panels tap-tested for hollow spots, any panel that sounds loose pulled and re-anchored, punch closed per elevation before the area is released. 1 photo required