

Who runs it: The fire protection contractor or in-house fire life-safety tech on a scheduled inspection round. When: Monthly and quarterly rounds per the maintenance schedule, with an annual full system test.

- ☐ **Waterflow test signal received by the monitoring company**
Inspector's test flowed on the scheduled round and the central station confirms receipt, with the time logged on the report. **No photo required**
- ☐ **Impairments since the last round logged with restore times**
Any valve closed or system out of service has an impairment record, the required notifications made and the restore time noted. **No photo required**