

FRP wall panels punch checklist

FRP wall panels punch is where small misses become callbacks after the crew has demobilized. This checklist walks the finished work the way the owner and the next trade will see it, with the photo that closes each item instead of a note that reopens it. Work is commonly verified against the applicable building code, manufacturer's published instructions. Confirm the edition your authority having jurisdiction has adopted.

Who runs it: The panel installer on a callback, or the GC's superintendent clearing wall punch items before turnover. When: During closeout, after the space has been used and cleaned and after edges and joints show where water got behind.

Bond and edges

- ☐ Lifting panels and edges re-bonded
Lifting corners and edges re-bonded flat with confirmed contact, no bubbles remaining, surface tight to the wall. 2 photos required

Sealant and damage

- ☐ Open joints re-sealed and gouges repaired
Failed sealant cut out and re-run continuous, gouged or cracked panels repaired or replaced, joint photographed closed and watertight. 1 photo required