READY TO INSPECT — FIELD CHECKLIST

FRP wall panels punch checklist

FRP wall panels punch is where small misses become callbacks after the crew has demobilized. This checklist walks the finished work the way the owner and the next trade will see it, with the photo that closes each item instead of a note that reopens it. Work is commonly verified against the applicable building code, manufacturer's published instructions. Confirm the edition your authority having jurisdiction has adopted.

Who runs it: The panel installer on a callback, or the GC's superintendent clearing wall punch items before turnover. When: During closeout, after the space has been used and cleaned and after edges and joints show where water got behind.

Walk-through survey

- [ ] Every wall pressed and tapped for hollow or soft spots
  Seams, corners and walls behind sinks pressed and tapped for hollow areas and bubbles, each found spot shot wide and marked for re-bond.
  1 photo required
- [ ] Moldings checked tight along their full length on every wall
  Division bars, corners and cap moldings pressed along their length; loose or pulled sections re-seated or replaced with matching trim.
  1 photo required
- [ ] Cutouts re-checked around devices and equipment added since final
  Plates, escutcheons and wall-hung equipment added after final looked at for covered edges, closed gaps and cracks spreading from the cutout.
  No photo required
- [ ] Bottom edge and base checked for water getting behind panels
  Base molding and the panel bottom looked at after washdowns for staining, swelling or sealant separation, with any wet area traced to its joint.
  1 photo required

Bond and edges

- [ ] Lifting panels and edges re-bonded
  Lifting corners and edges re-bonded flat with confirmed contact, no bubbles remaining, surface tight to the wall.
  No photo required

Sealant and damage

- [ ] Open joints re-sealed and gouges repaired
  Failed sealant cut out and re-run continuous, gouged or cracked panels repaired or replaced, joint photographed closed and watertight.
  No photo required
- [ ] Replacement sheets match the texture and color of the wall
  Any replacement panel drawn from the same product and color as its neighbors, set with the same adhesive, trims and expansion gap.
  No photo required

Closeout

- [ ] Repairs re-checked after cure and the next washdown
  Re-bonded and re-sealed areas left for the adhesive and sealant cure times, then looked at again after wet cleaning before the item closes.
  No photo required
- [ ] Rooms released for washdown service with wall items closed
  Every FRP punch item closed with its repair photo, and the super told which rooms can go back into wet cleaning and service.
  No photo required